

Job No 2009/038

Medium Term Programme - 2009/10 Units 11 - 21, plus 2010/11 Units 1-7

(Sutton Housing Partnership) - St Helier Estate - Bathroom Pod Replacements

		PREPARATION	INSTALLATION	
8-Mar-10		Prepare Wed - Thurs	9/20, Kelso Road - (11,12)	
15-Mar-10	Daylight Saving Time	Prepare Wed - Thurs	4/8, Kelso Road - (13,14)	Crane 16-Mar-10
22-Mar-10		Prepare Wed - Thurs	16/20, Kinloss Road - (15,16)	Crane 23-Mar-10
29-Mar-10	Good Friday		16/20, Kinloss Road	Crane 30-Mar-10
5-Apr-10	Easter Monday	Prepare Wed - Thurs	7/9, Lindores Road - (17,18)	
12-Apr-10		Prepare Wed - Thurs	8, Lindores Rd / 5, Kinloss Rd (19,20)	Crane 13-Apr-10
19-Apr-10		Prepare Wed - Thurs	10, Kinloss Road (21)	Crane 20-Apr-10
26-Apr-10			12, Kinloss Road (2010/11-1)	Crane 27-Apr-10
3-May-10	Bank Holiday Mon			
10-May-10		Prepare Wed - Thurs	15/17, Kinloss Road (2010/11 - 2,3)	
17-May-10		Prepare Wed - Thurs	15/24, Lindores Road (2010/11 - 4,5)	Crane 18-May-10
24-May-10			15/24, Lindores Road	Crane 25-May-10
31-May-10	Bank Holiday Mon	Prepare Wed - Thurs	6/9, Kinloss Road - (2010/11 - 6,7)	
7-Jun-10			6/9, Kinloss Road	Crane 8-Jun-10